Cambridgeshire Schools Tree Survey 2024

Tree Survey Schedule & Plan
- Eynesbury C of E Primary School

Report for Cambridgeshire County Council

August 2024

Enviroscope Consulting Ltd
The Catalyst, Baird Lane, Heslington, York, YO10 5GW
T: 01904 479094 E: office@enviroscope.co.uk W: www.enviroscope.co.uk
Company No. 8706138
Arboriculture | Ecology | Forestry

Document Control

Project:	Cambridgeshire Schools Tree Survey 2024	
Client:	Cambridgeshire County Council	
Project Number:	512	
Document:	Tree Survey Schedule & Plan – Eynesbury C of E Primary School	
Prepared By:	Guy Morrison	
Reviewed By:	Claire Leather	
Date:	7 August 2024*	
Issue Number:	V1	
Status:	Issue	

* The information contained in this report was first issued as part of a larger schedule covering all schools in the Huntingdonshire District, dated 31 March 2024

This report, including survey information, text, photographs, drawings and other illustrations prepared by Enviroscope Consulting Ltd is the property of Enviroscope Consulting Ltd. These shall remain the property of Enviroscope Consulting Ltd and are issued on the condition that they are not reproduced, retained or disclosed to any unauthorised person, either wholly or in part without the written consent of Enviroscope Consulting Ltd.

ID	School	Tree No.	Species	Height (m)	Crown Spread (m)	Stem Diam. (cm)	Age	Physiol. Condition	Struct. Condition	Comments	Recommendation	Priority	Inspection Freq. (yr)	Risk
1599	Eynesbury CofE Primary School	1	Wild Cherry	6-10	4-6	31-40	Early-mature	Good	Good	Lightly crown reduced			5	Low
1600	Eynesbury CofE Primary School	2	Silver Birch	6-10	0-3	21-30	Early-mature	Dead	Poor	Dead tree.	Fell tree.	Moderate (<6mth)	N/A	Moderate
1601	Eynesbury CofE Primary School	3	Weeping Willow	6-10	7-9	61-80	Mature	Fair	Fair	Recently repollarded. 2yrs regrowth.			5	Low
1602	Eynesbury CofE Primary School	4	Lawson's Cypress	6-10	4-6	21-30	Semi-mature	Good	Good				5	Low
1603	Eynesbury CofE Primary School	5	Japanese Cherry	0-5	0-3	6-10	Young	Good	Good	Stake and tie becoming tight.	Remove stake and tie.	Moderate (<6mth)	5	Low
1604	Eynesbury CofE Primary School	6	Copper Beech	6-10	7-9	31-40	Semi-mature	Good	Good				5	Low
1605	Eynesbury CofE Primary School	7								Tree removed since 2016 survey.				
1606	Eynesbury CofE Primary School	8	Sycamore	6-10	7-9	21-30	Semi-mature	Good	Fair	Located between fences. No access for inspection. Dense ivy. Line around stem constricting. Pushing against fence.	Fell tree.	Low (<1yr)	N/A	Low
1607	Eynesbury CofE Primary School	9	Sycamore	6-10	4-6	21-30	Semi-mature	Good	Fair	Remove previous works. Located between fences. No access for inspection. Dense ivy. Line around stem constricting. Pushing against fence.	Fell tree.	Low (<1yr)	N/A	Low
1608	Eynesbury CofE Primary School	10	Smooth-leaved Elm	15-20	7-9	40-60	Early-mature	Good	Good	Ivy cut and died			2	Low
1609	Eynesbury CofE Primary School	11	Smooth-leaved Elm	15-20	4-6	31-40	Early-mature	Good	Good	Ivy cut and died			2	Low
1610	Eynesbury CofE Primary School	12	Smooth-leaved Elm	15-20	4-6	31-40	Early-mature	Good	Good	Twin-stemmed. Ivy cut and died			2	Low
1611	Eynesbury CofE Primary School	13	Grey Alder	10-15	4-6	21-30	Early-mature	Fair	Fair	Located between fences. No access for inspection. Dense ivy.	Cut ivy at base.	Low (<1yr)	5	Low
1612	Eynesbury CofE Primary School	14	Norway Maple	10-15	10-12	40-60	Early-mature	Fair	Poor	Included bark fork from base to 1m.	Cut secondary N stem at fork.	Low (<1yr)	2	Low
1613	Eynesbury CofE Primary School	15	Ash	10-15	7-9	31-40	Semi-mature	Fair	Good	Ivy growth on stem.	Cut ivy at base.	Low (<1yr)	2	Low

ID	School	Tree No.	Species	Height (m)	Crown Spread (m)	Stem Diam. (cm)	Age	Physiol. Condition	Struct. Condition	Comments	Recommendation	Priority	Inspection Freq. (yr)	Risk
1614	Eynesbury CofE Primary School	16								Tree removed since 2016 survey.				
1615	Eynesbury CofE Primary School	17	Sycamore	10-15	7-9	40-60	Early-mature	Fair	Fair	Previously suppressed by adjacent tree. Dense ivy obscures inspection.	Cut ivy at base.	Low (<1yr)	2	Low
1616	Eynesbury CofE Primary School	18								Tree removed since 2016 survey.				
1617	Eynesbury CofE Primary School	19	English Oak	15-20	16-18	61-80	Early-mature	Good	Good	Limbs extending over public footpath to the W. Remove reference to pegs and works. Reading area with seating below tree.			2	Low
1618	Eynesbury CofE Primary School	20	Ash	6-10	10-12	31-40	Semi-mature	Good	Good				2	Low
1619	Eynesbury CofE Primary School	21	Sycamore	10-15	7-9	31-40	Semi-mature	Fair	Fair	Twin-stemmed. Dense ivy.	Cut ivy at base.	Low (<1yr)	5	Low
1620	Eynesbury CofE Primary School	22	Horse Chestnut	10-15	13-15	61-80	Mature	Fair	Fair	Irregular form due to adjacent trees. Occluded wound spirals up from 3.5m. Several bleeding cankers on E and S side of stem to 6m. Not noted on previous inspection. No evidence bark death. Monitor tree condition annually.			1	Low
1621	Eynesbury CofE Primary School	23	Horse Chestnut	15-20	13-15	40-60	Mature	Fair	Fair	Growing through canopy of adjacent ash. Crossing and rubbing branches. Small areas of bleeding to the main stem. Strip of affected bark on NE side 0.5-2.5m. Appears occluded. Monitor tree condition annually.	Remove rubbing branches, cut back to main fork union or main stem.	Low (<1yr)	1	Low
1622	Eynesbury CofE Primary School	24	Ash	15-20	13-15	61-80	Mature	Fair	Good	Wound to N side of S stem at 4m from previous crossing branch, occluded. Rubbing branch of adjacent chestnut to be removed at 8m. Inspect stem following removal.			1	Low

ID	School	Tree No.	Species	Height (m)	Crown Spread (m)	Stem Diam. (cm)	Age	Physiol. Condition	Struct. Condition	Comments	Recommendation	Priority	Inspection Freq. (yr)	Risk
1623	Eynesbury CofE Primary School	25	Hornbeam	10-15	13-15	40-60	Mature	Fair	Fair	Previous pruning wounds on stem developing as rot holes. Extent unknown. Lightly reduced on S side. Exposed surface roots and compaction to surrounding soil. Considered a trip hazard by site manager. Investigate use of artificial grass mat laid on sand to reduce hazard.	Carry out climbed inspection to determine extent of decay, and report.	Moderate (<6mth)	2	Moderate
1624	Eynesbury CofE Primary School	26	Hornbeam	15-20	7-9	61-80	Mature	Fair	Poor	Rot holes developing on branch removal wounds. Largest on branch at 6m S. Extent of decay unknown. Crown recently reduced on S side. Other decay points in crown. Branch in upper crown to N on decayed stub.	Remove branch in upper crown on decayed stub, cutting to fork below. Remove smaller upper branch where rubbing 6m W. Carry out climbed inspection to determine extent of decay, and report.	Moderate (<6mth)	2	Moderate
1625	Eynesbury CofE Primary School	27	Hornbeam	10-15	7-9	40-60	Mature	Good	Fair	Remove previous works. Spread of tree recently reduced. Some former pruning wounds on stem developing as small rot holes. Wound to underside of E branch at 5m.			2	Low
10832	Eynesbury CofE Primary School	28	Smooth-leaved elm	15-20	4-6	31-40	Semi-mature	Good	Good	Within locked wildlife area around pond. Dense stem ivy.	Cut ivy at base.	Low (<1yr)	2	Low
10833	Eynesbury CofE Primary School	29	Sycamore	10-15	4-6	11-15	Semi-mature	Good	Good	Within locked area around pond. Tree leaning towards building.	Cut ivy at base.	Low (<1yr)	5	Low
10834	Eynesbury CofE Primary School	30	Japanese Cherry	6-10	0-3	11-15	Semi-mature	Good	Good				5	Low
10835	Eynesbury CofE Primary School	31	Ash	10-15	4-6	21-30	Semi-mature	Fair	Good	Growing close to adjacent sycamore. Consider felling to provide space for adjacent tree.	Fell tree.	Low (1-3yrs)	N/A	Low
10836	Eynesbury CofE Primary School	32	Ash	10-15	4-6	21-30	Semi-mature	Fair	Good	Leans towards building. Dense ivy.	Cut ivy at base.	Low (<1yr)	2	Low
10837	Eynesbury CofE Primary School	33	Sycamore	20-25	16-18	≥101	Mature	Good	Fair	Offsite garden tree overhanging school grounds. Rot holes at 3m where branches removed. Appear small. Medium deadwood in crown.	Remove medium deadwood overhanging site. Liaise with owner prior to work.	Moderate (<6mth)	2	Moderate
10838	Eynesbury CofE Primary School	34	Sycamore	10-15	7-9	31-40	Early-mature	Fair	Poor	Offsite garden tree overhanging school grounds. Previously topped at 3.5m. Approx 10yrs regrowth with decay present. Regrowth requires recutting.	Liaise with landowner to request the recutting of tree where previously topped.	Low (<1yr)	2	Low

ID	School	Tree No.	Species	Height (m)	Crown Spread (m)	Stem Diam. (cm)	Age	Physiol. Condition	Struct. Condition	Comments	Recommendation	Priority	Inspection Freq. (yr)	Risk
10839	Eynesbury CofE Primary School	35	Ash	15-20	13-15	40-60	Early-mature	Fair	Poor	Offsite garden tree overhanging school grounds. Previously topped at 7m. Approx 15yrs regrowth with decay present. Regrowth requires recutting. Large tear wound at 7m. Risk of collapse. Potential Inonotus hispidus decay on branch removal wound at 4m.	Liaise with landowner to request the felling or recutting of tree where previously topped.	High (<3mth)	2	High
10840	Eynesbury CofE Primary School	36	Horse Chestnut	6-10	7-9	31-40	Early-mature	Fair	Poor	Offsite garden tree overhanging school grounds. Previously topped at 3.5m. Approx 10yrs regrowth. Will require recutting. Monitor tree condition.			2	Low
10841	Eynesbury CofE Primary School	37	Ash	15-20	10-12	40-60	Early-mature	Good	Poor	Offsite garden tree overhanging school grounds. Twin-stemmed. Stem leaning N and overhanging school has large strip of missing bark with exposed wood and decay present on underside.	Liaise with landowner to request the removal or reduction of the damaged stem.	Moderate (<6mth)	2	Moderate

ID	School	Tree No.	Species	Height (m)	Crown Spread (m)	Stem Diam. (cm)	Age	Physiol. Condition	Struct. Condition	Comments	Recommendation	Priority	Inspection Freq. (yr)	Risk
104	Eynesbury CofE Primary School	G1	Smooth-leaved Elm	16-20;11-15	0-3	21-30;16-20	Semi-mature	Good;Fair	Good;Fair	Dense group of elm trees. Monitor for Dutch elm disease.			2	Low
105	Eynesbury CofE Primary School	G2	Field Maple; Sycamore; Yew; Box; Smooth-leaved Elm	6-10;0-5	4-6;0-3	21-30;16-20;11-15	Semi-mature;Young	Good;Fair	Good;Fair	Group of trees in fenced area around pond. Trees to the S are overhanging the school building.	Prune canopy 2m clear of building.	Low (<1yr)	5	Low
106	Eynesbury CofE Primary School	G3	Osier; Apple; Pear; Plum; Cherry Plum	6-10;0-5	4-6;0-3	6-10;0-5	Young	Good;Fair	Good;Fair	Willow trees associated with former tunnel and mixed fruit trees.			5	Low
641	Eynesbury CofE Primary School	G4	Elder; Hawthorn; Sycamore	6-10;0-5	0-3	11-15;0-5	Young	Good	Good	Planted hedge and self-set trees on boundary.			5	Low
642	Eynesbury CofE Primary School	G5	Ash; Sycamore; Hawthorn; Smooth-leaved Elm	11-15;6-10	7-9;4-6	31-40;21-30;16-20	Semi-mature	Good	Good;Fair	Line of trees formed from outgrown hedge. Many multi-stemmed. Located between 2 fences and inspected through fence. Dense ivy.	Cut ivy at the base of larger trees. Cut stems pushing against inner fence.	Low (<1yr)	2	Low
643	Eynesbury CofE Primary School	G6	Beech; Sycamore; Elder	0-5	0-3	0-5	Young	Good	Good	Beech hedge on boundary trimmed at 2m. 2 young self-set sycamore growing on.			5	Low
644	Eynesbury CofE Primary School	G7	Hawthorn; Field Maple; Sycamore; Elder	6-10;0-5	4-6;0-3	16-20;6-10	Semi-mature	Good	Good	Hedge on boundary trimmed at 2.5m. 5 standard sycamore and maple grown on. Most multi-stemmed.			5	Low



Client: Cambridgeshire County Council

Map: Cambridgeshire Schools Tree Survey 2024
Site: Eynesbury CofE Primary School, Eynesbury, PE19 2TD

Scale: 1:750 @A3
Map No.: 512-132-A

Date: 31/03/24
Map Status: Final

Enviroscope consulting