

CABLING
FROM NODE TCYWQ RUN 200M COF600/36 TO NEW MINI NODE ON POLE DP5 OPPOSITE CUSTOMER
FROM NODE FLY 150M 12 FDC 1 SPAN TO CP1 (TREE CUTTING REQUIRED)
THEN UG TO DUCT POKE OUT AT BUILDING
DUCT HAS BEEN RODDED AND BLOCKAGE EXISTS APPROX 15M FROM POLE, A55 TO BE RAISED



AT BUILDING RUN CABLE EXTERNALLY TO 2ND FLOOR AND AROUND TO WALL OPPOSITE COMMS ROOM, HOIST REQUIRED DRILL THROUGH WALL IN APPROPRIATE LOCATION

LISTED BUILDINGS CONSENT REQUIRED







AT BUILDING RUN CABLE EXTERNALLY TO 2ND FLOOR AND AROUND TO WALL OPPOSITE COMMS ROOM, HOIST REQUIRED
DRILL THROUGH WALL IN APPROPRIATE LOCATION AND RUN CABLE UNDER FLOORBOARDS TO COMMS ROOM, CUSTOMER TO PROVIDE ACCESS AT TIME OF INSTALL
TERMINATE IN TO FDP6 ON WALL
SPLICE F1 TO 5M PIGTAIL AND FIT NTE IN COMMS CAB TO BE PROVIDED

